

Subject:- PUD letter no. ASL/HC/2023/12-19-1, dated: 19.12.2023 of the vendor M/s Aurionpro Solutions Ltd. regarding revised proposal for MP High Court data centre shifting.

Under the subject cited above, it is to submit that the communication has been received from the vendor M/s Aurionpro Solutions Ltd. that they are submitting revised scope of work for shifting of data centre as per details given below:-

1. A False Floor of 12" will be made only in the server farm area on the existing Flooring.
2. 150/100/75/50 MM cable tray will be provided below false Floor as per onsite requirement from the DB panel to the racks and outdoor AC units of the smart rack.
3. Aurionpro will prepare Plinth for smart Rack AC outdoor unit (for 08 AC) on one side of the room as shown in the drawing.
4. The IT Equipment Dismantled by the Client will be physically moved by Aurionpro to the new location where mounting of these will be done by client.
5. The complete transportation of 3 X Hitachi storage with wooden crates and the 8X smart Racks from District court to new location by "Aurionpro".
6. The Face recognition/access control equipment (2 Nos) with necessary software and power supply including installation has to catered for by M/s Aurionpro..

As
04/01/2024

7. Power supply cables required by Face recognition/access control will be provided by customer/PWD as they are doing the partition work.

8. The complete installation of Smart Racks will have to be undertaken by M/s Aurionpro including all power cabling from DB panel to Smart racks, AC (Indoor & Outdoor)

And other terms will be taken by the PWD.

It is further submitted that other works is to be carried out by the PWD as given below:-

1. Customer Will design and do the false roofing (2X2) along with lighting in the space provided
2. Customer will dismantle the Old comfort ACs (indoor, outdoor and wall brackets) and refix them at the new location copper piping and cabling including Gas filling.
3. Customer will provide one steel entrance door in the DB panel room with Ramp.
4. A gypsum board (double layered with Glass wool) full height partition will be provided along the breadth of the room to partition the server farm area along with a glass door.
5. Both UPS and its batteries will have kept in a separate enclosure along with the batteries of the smart Rack UPS with adequate cooling.
6. The existing Windows in the server farm area will be packed by Gypsum board from inside & outside.

da
04/07/2014

7. Customer will install 3 Distribution panels (1- Main DB Panel for Incomer from DG, 2 for UPS output supply including the input supply cable from DG and UPS DB panel.
8. 12 X Earthing points will be made by Customer (6 For UPS IT equipment, 2 for Neutral & 3 for electrical panel DB & UPS DB
9. Customer will prepare Plinth for Ac outdoor unit (2x8ton AC) on other side of the room as shown in the drawing.
10. The 30 Kva UPS (2 Nos) needs to be dismantled and reinstalled by the client including laying of Input & output cables to HITACHI Storage with power "ON" the Racks.
11. The 8 Ton ACs (2 Nos) needs to be dismantled and reinstalled by the client including laying of Input cables to the outdoor & indoor units with power "ON".
12. Output cable from 200 KVA DG's AMF panel for Auto start on power failure and stop on power resume functionality including main incoming panel DB.
13. The existing fire suppression cylinders (2 Nos) will be refixed by the client.
14. The IT equipment and it's connectivity needs to be planned by the client's IT team
15. The ISP connectivity and the LAN connectivity from the server farm area to other offices will be done by the client's IT team

Ag
04/01/2024

The details of the same is placed as per "Flag-A" for kind perusal, please.

In this regard, it is to submit that the I.T. and e-Courts Committee of the High Court in its meeting dated: 05th October, 2023 has resolved to recommend as under:-

"The rates of non-BOQ items as per details given in the proposal be compared with agencies like NICSI, GeM and other similar organization and if the rates quoted by vendor M/s Aurionpro Solutions Ltd. are lower than to go with the vendor M/s Aurionpro Solutions Ltd. for the work of shifting of Data Centre / Server room from existing IT wing of the High Court to CRR section (Administrative Building), in order to maintain uniformity of Data Centre while installation of Information technology components.

The work of items under BOQ items/ tender items be carried out by the vendor M/s Aurionpro Solutions Ltd. as per details given below:-

Part B (TENDER BOQ ITEMS)								
Sr. No	LO A Sr. No.	Description of Work / Item(s)	No. of Qty	Unit s	Rate(Exc I GST)	Rate (Incl GST)	Amount	Amount (incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.00	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.34	False Flooring	61.3	Sqm	7,344.00	8,665.92	450,187.20	531,220.90
4	E.36	All other Components for development of CR Infrastructure	1	Lot	163,200.00	192,576.00	163,200.00	192,576.00
5	E.38	Installation, Commissioning, Documentation,	1	Lot	204,000.00	240,720.00	204,000.00	240,720.00

As
04/01/2024

XV-OR-15

		<i>Integration, all allied labour work etc.</i>						
Grand Total in Rupees						9,87,768.0 0	11,65,566. 24	

In this regard, the necessary communication be made to the vendor M/s Aurionpro Solutions Ltd."

Hon'ble Chief Justice vide order dated: 28.10.2023 has been pleased to permit to take up the matter for comparison of rates of non-BOQ items as per details given in the proposal with agencies like NICSI, GeM and other similar organization and if the rates quoted by vendor M/s Aurionpro Solutions Ltd. are lower than to go with the vendor M/s Aurionpro Solutions Ltd. for the work of shifting of Data Centre / Server room from existing IT wing of the High Court to CRR section (Administrative Building), in order to maintain uniformity of Data Centre while installation of Information technology components and also permit to communicate the vendor M/s Aurionpro Solutions Ltd. to carry out the work for server room as per details given below:-

Part B (TENDER BOQ ITEMS)								
Sr. No	LO A Sr. No.	Description of Work / Item(s)	No. of Qty	Unit s	Rate(Exc l GST)	Rate(Incl GST)	Amount	Amount (incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.0 0	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.3 4	False Flooring	61. 3	Sqm	7,344.00	8,665.92	450,187.2 0	531,220.90
4	E.3 6	All other Components for development	1	Lot	163,200.0 0	192,576.0 0	163,200.0 0	192,576.00

04/01/2024

		of CR Infrastructure						
5	E.3 8	Installation, Commissioning, Documentation, Integration, all allied labour work etc.	1	Lot	204,000.0 0	240,720.0 0	204,000.0 0	240,720.00
Grand Total in Rupees							9,87,768.0 0	11,65,566. 24

The detail of the same is placed as per "Flag-B" for kind perusal, please.

In this regard, it is further submitted that the vendor has submitted the comparative sheet of GeM portal and the same is placed as per "Flag-C" for kind perusal, please.

In this regard, it is further submitted that accordingly the Registry of the High Court vide memo no. Reg(IT)(SA)/2023/1405, dated: 01.11.2023 to the vendor M/s Aurionpro Solutions Ltd. regarding to carry out the shifting of data centre / server room from existing IT wing of the High Court to CRR section (Administrative Building).

The detail of the same is placed as per "Flag-D" for kind perusal, please.

Now, the plan of work of M/s Aurionpro Solutions Ltd. and Public Works Department regarding the High Court of Madhya Pradesh Data Centre / server room shifting from existing building of CRR section may be placed before the I.T. & e-Courts Committee of the High Court for consideration and recommendation.

As
04/01/2024

XV-OR-15

Sub: Regd. revised proposal for MP High Court
court shifting of the vendor M/s Aurion
pro solutions Ltd.

Therefore, may if approved: -

- 1 Permit to place matter regarding the plan of work of M/s Aurionpro Solutions Ltd. and Public Works Department regarding the High Court of Madhya Pradesh Data Centre / server room shifting from existing building to CRR section may be placed before the IT & e-Courts Committee of the High Court for consideration and recommendation.

[Handwritten signature]
04/01/2011

(F.H. QAZI)
SPSA(SA)

[Handwritten signature]
Blame on. Submitted by Registrar

REGISTRAR GENERAL

[Handwritten signature]

HON'BLE SHRI JUSTICE ROHIT ARYA
(CHAIRMAN, I.T. & E-COURTS COMMITTEE)



Date: 19. DEC .2023

To,

The Registrar IT,
High Court of Madhya Pradesh Jabalpur,
Madhya Pradesh

Subject: Revised Proposal for MP High Court Data Centre Shifting.

Dear Sir,

Greetings from Aurion Pro,

With reference to our discussion & meeting held with PWD team, please find the revised Scope of Work for Jabalpur DC shifting....

SOW under Aurionpro: -

1. A False Floor of 12" will be made only in the server farm area on the existing Flooring.
2. 150/100/75/50 MM cable tray will be provided below false Floor as per onsite requirement from the DB panel to the racks and outdoor AC units of the smart rack.
3. Aurionpro will prepare Plinth for smart Rack AC outdoor unit (for 08 AC) on one side of the room as shown in the drawing.
4. The IT Equipment Dismantled by the Client will be physically moved by Aurionpro to the new location where mounting of these will be done by client.
5. The complete transportation of 3 X Hitachi storage with wooden crates and the 8X smart Racks from District court to new location by "Aurionpro".
6. The Face recognition/access control equipment (2 Nos) with necessary software and power supply including installation has to catered for by M/s Aurionpro.
7. Power supply cables required by Face recognition/access control will be provided by customer/PWD as they are doing the partition work.
8. The complete installation of Smart Racks will have to be undertaken by M/s Aurionpro including all power cabling from DB panel to Smart racks, AC (Indoor & Outdoor)

Below Scope will be taken care by PWD /Customer: -

1. Customer Will design and do the false roofing (2X2) along with lighting in the space provided
2. Customer will dismantle the Old comfort ACs(indoor, outdoor and wall brackets) and refix them at the new location copper piping and cabling including Gas filling.

3. Customer will provide one steel entrance door in the DB panel room with Ramp.
4. A gypsum board (double layered with Glass wool) full height partition will be provided along the breadth of the room to partition the server farm area along with a glass door.
5. Both UPS and its batteries will have kept in a separate enclosure along with the batteries of the smart Rack UPS with adequate cooling.
6. The existing Windows in the server farm area will be packed by Gypsum board from inside & outside.
7. Customer will install 3 Distribution panels (1- Main DB Panel for Incomer from DG, 2 for UPS output supply including the input supply cable from DG and UPS DB panel.
8. 12 X Earthing points will be made by Customer (6 For UPS IT equipment, 2 for Neutral & 3 for electrical panel DB & UPS DB)
9. Customer will prepare Plinth for Ac outdoor unit (2x8ton AC) on other side of the room as shown in the drawing.
10. The 30 Kva UPS (2 Nos) needs to be dismantled and reinstalled by the client including laying of Input & output cables to HITACHI Storage with power "ON" the Racks.
11. The 8 Ton ACs (2 Nos) needs to be dismantled and reinstalled by the client including laying of Input cables to the outdoor & indoor units with power "ON".
12. Output cable from 200 KVA DG's AMF panel for Auto start on power failure and stop on power resume functionality including main incoming panel DB.
13. The existing fire suppression cylinders (2 Nos) will be refixed by the client.
14. The IT equipment and it's connectivity needs to be planned by the client's IT team
15. The ISP connectivity and the LAN connectivity from the server farm area to other offices will be done by the client's IT team.

Encloser :- BOQ

Thanks & Regards,
Yours Sincerely,
For & behalf of Aurionpro Solutions Limited



Sandeep Khare
M: +91 9981506567

PART A (Tender NON BOQ Items)							
Sr. No.	Description of Work / Item(s)	No.of Qty	Units	Rate(Excl GST)	Rate(Incl GST)	Amount	Amount(Incl GST)
A	Data Centre Set-up at High Court Campus, Jabalpur [Incl but not limited to Supply, installation, testing, commissioning, integration & SAT (incl necessary electrical, civil, mechanical & structural works)].:						
1	Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 3C x 10 Sq.mm , Cu. Arm.	150	Mtr	1,140.00	1,345.20	171,000.00	201,780.00
2	Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 10 Sq.mm , Cu. Arm.	350	Mtr	1,500.00	1,770.00	525,000.00	619,500.00
3	Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 10 Sq.mm , Cu. Arm.	200	Mtr	1,500.00	2,336.40	300,000.00	467,280.00
4	Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 25 Sq.mm , Cu. Arm.	30	Mtr	2,940.00	3,469.20	88,200.00	104,076.00
5	Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 3C x 6 Sq.mm , Cu. Arm.	300	Mtr	600	708	180,000.00	212,400.00
6	Supply , Installation of Brass Glands Double Compression with Required Copper Lugs for 3C x 10 Sq.mm & 4C x 10 Sq.mm , Cu.Arm Cable	30	Each	850	1,003.00	25,500.00	30,090.00
7	Supply , Installation of Brass Glands Double Compression with Required Copper Lugs for 4C x 16 Sq.mm & 4C x 25 Sq.mm , Cu.Arm Cable	20	Each	1,400.00	1,652.00	28,000.00	33,040.00
8	PVC FRLS CONDUIT PIPE 25 MM Dia. - HMS , with bend and accessories	300	Mtr	200	236	60,000.00	70,800.00
9	Supply , Installation , Testing and Commissioning of GI Perforated Cable Tray 150 MM x 50MM x 1.6MM with Accessories for Installation .	50	Mtr	1,980.00	2,336.40	99,000.00	116,820.00
10	Supply , Installation , Testing and Commissioning of GI Perforated Cable Tray 300 MM x 50MM x 1.6MM with Accessories for Installation .	50	Mtr	2,500.00	2,950.00	125,000.00	147,500.00
11	Supply , Installation , Testing and Commissioning of Copper Strip 25 MM x 5 MM with Required S/S Nut Bolt & Accessories .	100	Mtr	3,200.00	3,776.00	320,000.00	377,600.00
12	Supply , Installation , Testing and Commissioning of FRLS PVC Flexible Copper Wire 1C x 70 Sq.mmm , Multistranded with Heavy Duty Copper Lugs , Rubber Sleeve , S/S Nut & Bolt .	100	Mtr	2,580.00	3,044.40	258,000.00	304,440.00
13	Vertical Zero U Rack Mount PDU: PDU , 1 Phase, 32Amps, IEC C13 x 36 Sockets and IEC C19 x 6 Sockets with 32Amps MCB, 6 Sq.mm x 3 Core & 3 mtr Long Cable Length with 32Amps Industrial Plug Top	22	Qty	22,000.00	25,960.00	484,000.00	571,120.00
14	Supply , Installation , Testing and Commissioning of 32A (P+N+E) Female Socket for UPS .	22	Qty	2,940.00	3,469.20	64,680.00	76,322.40



15	Supply , Installation , Testing and Commissioning Ultrasonic Advanced Rodent Repellent System (Area Coverage Up To 7200 Square Feet, sound output 50dB to 110dB	1	Qty	90,000.00	106,200.00	90,000.00	106,200.00
16	Shifting of Data Racks , AC, Storage Racks with Lifting , Shifting , Unloading , Placement in New Data Center Room .	1	Lot	250,000.00	295,000.00	250,000.00	295,000.00
Grand Total						3,068,380.00	3,733,968.40

NOTE – Cable length Qty as per actual measurement at the time of installation.

Subject:-03 The matter regarding the proposal submitted by the vendor M/s Aurionpro Solution Ltd. for shifting of data center/ server room from existing IT wing of the High Court to CRR section (Administrative Building).

Under the subject cited above, it is to submit that the communication has been received from the vendor M/s Aurionpro Solutions Ltd. that survey and drawing as per instructions has been made along with scope of work for shifting of data center

The detail of the same is placed as per "Flag-A" for kind perusal.

In this regard, it is further submitted that Hon'ble Chief Justice vide order dated: 04.07.2023 has been pleased to permit to grant an administrative and financial sanction of Rs. 12,69,590/- (Rupees Twelve Lakh Sixty Nine Thousand Five Hundred Ninety Only) for Civil and Electrical work for the development of Server and IT Room in existing CRR Section of the High Court as per the norms. The payment for Civil & Electrical work for setup of Server and IT room it is to be made under the budget head 7702-22-014 and 7702-22-013 of the High Court as per the actual and also permit to communicate Executive Engineer, PWD (E&M) Division and PWD (B&R) Division for starting the electrical and civil work for Server and IT room at the earliest as per the actual.

Also, the communication was made to the vendor M/s Aurionpro vide memo no. Reg(IT)(SA)/2023/896, dated: 06.07.2023 regarding the setup of server room in CRR section.



The copy of memos along with details is placed as per "Flag-B" for kind perusal and consideration.

It is further submitted the line items which are not under the contract dated: 28.01.2022 and not in BOQ and scope of work is as given below:-

PART-A (Tender NON-BOQ Items)

S r. N o.	L O A Sr . N o.	Description of Work / Item(s)	No .of Qty	Un its	Rate(Excl GST)	Rate(Incl GST)	Amoun t	Amou nt (incl GST)	Make	Remarks
A		Data Centre Set-up at High Court Campus, Jabalpur [incl but not limited to Supply, installation, testing, commissioning, integration & SAT (incl necessarily electrical, civil, mechanical & structural works)].								
1		Supply, Installation, Testing & Commis	350	Mtr	1,140.00	1,345.20	399,000.00	470,820.00	KEI, HAVE LLS, POLY CAB	FROM UPS 1&2 - SERVER RACK

De

3

XV-OR-15

		Commissioning of PVC XLPE FRLS Cable 3C x 10 Sq.mm , Cu. Arm.								
2		Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 10 Sq.mm , Cu. Arm.	200	Mtr	1,500.00	1,770.00	300,000.00	354,000.00	KEI , HAVE LLS , POLY CAB	FROM MAIN LT PANEL - 8 TON AC , FROM MAIN LT PANEL - MCB DB
3		Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 16 Sq.mm , Cu. Arm.	200	Mtr	1,980.00	2,336.40	396,000.00	467,280.00	KEI , HAVE LLS , POLY CAB	FROM MAIN LT PANEL - SMART RACK AC
4		Supply , Installation , Testing & Commissioning of PVC XLPE FRLS Cable 4C x 25 Sq.mm , Cu. Arm.	100	Mtr	2,940.00	3,469.20	294,000.00	346,920.00	KEI , HAVE LLS , POLY CAB	FROM MAIN LT PANEL - UPS 1 & 2

(H)

XV-OR-15

5	Supply , Installati on of Brass Glands Double Compres sion with Required Copper Lugs for 3C x 10 Sq.mm & 4C x 10 Sq.mm , Cu.Arm Cable	30	Ea ch	850.0 0	1,003. 00	25,500. 00	30,090 .00		
6	Supply , Installati on of Brass Glands Double Compres sion with Required Copper Lugs for 4C x 16 Sq.mm & 4C x 25 Sq.mm , Cu.Arm Cable	20	Ea ch	1,400. 00	1,652. 00	28,000. 00	33,040 .00		
7	PVC FRLS CONDUIT PIPE 25 MM Dia. - HMS , with bend and accessor ies	30 0	Mtr	200	236	60,000. 00	70,800 .00		
8	Supply , Installati on , Testing and Comissin ing-Dr	15 0	Mtr	1,980. 00	2,336. 40	297,00 0.00	350,46 0.00		For Laying of NW data Cable

5

XV-OR-15

		GI Perforated Cable Tray 150 MM x 50MM x 1.6MM with Accessories for Installation .							
9		Supply , Installation , Testing and Commissioning of GI Perforated Cable Tray 300 MM x 50MM x 1.6MM with Accessories for Installation .	150	Mtr	2,500.00	2,950.00	375,000.00	442,500.00	For Laying of Power Cable
10		Supply , Installation , Testing and Commissioning of Copper Strip 25 MM x 5 MM with Required S/S Nut Bolt & Accessories .	180	Mtr	3,200.00	3,776.00	576,000.00	679,680.00	FOR GRID FORMATION FOR DATA RACK INCLOSURE EARTHING

Dg

6

XV-OR-15

1	Supply , Installati on , Testing and Commis sioning of FRLS PVC Flexible Copper Wire 1C x 70 Sq.mm, Multistra nded with Heavy Duty Copper Lugs , Rubber Sleeve , S/S Nut & Bolt .	18 0	Mtr	2,580. 00	3,044. 40	464,40 0.00	547,99 2.00		FOR TERMIMNA TION OF NEUTRAL LINK & EARTHING LINK
1 2	Vertical Zero U Rack Mount PDU: PDU , 1 Phase, 32Amps, IEC C13 x 36 Sockets and IEC C19 x 6 Sockets with 32Amps MCB, 6 Sq.mm x 3 Core & 3 mtr Long Cable Length with 32Amps Industrial Plug Top	8	Qty	22,00 0.00	25,96 0.00	176,00 0.00	207,68 0.00		04 Smart Rack PDU

Da

①

XV-OR-15

13		Supply , Installati on , Testing and Commis sioning of 32A (P+N+E) Female Socket for UPS .	12	Qty	2,940. 00	3,469. 20	35,280. 00	41,630 .40		For power supply of Racks
14		Shifting of Data Racks , AC, Storage Racks with Lifting , Shifting , Unloadin g , Placeme nt in New Data Center Room .	1	Lot	250,0 00.00	295,0 00.00	250,00 0.00	295,00 0.00		
Grand Total in Rupees							36,76.1 80.00	43,37. 892.4		

Part-B (TENDER BOQ ITEMS)

Part B (TENDER BOQ ITEMS)								
Sr. No	LO A Sr. No.	Description of Work / Item(s)	No.o f Qty	Unit s	Rate(Excl GST)	Rate(Incl GST)	Amount	Amount (incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.00	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.34	False Flooring	61.3	Sq m	7,344.00	8,665.92	450,187.20	531,220.90
4	E.36	All other Components for development of CR Infrastructure	1	Lot	163,200.00	192,576.00	163,200.00	192,576.00

5	E.3 B	Installation, Commissioning, Documentation, Integration, all allied labour work etc.	1	Lot	204,000.0 0	240,720.0 0	204,000.0 0	240,720.00
Grand Total in Rupees							9,87,768.0 0	11,65,566. 24

The matter discussed in the meeting.

The I.T. and e-Courts Committee of the High Court in its meeting dated: 05th October, 2023 has resolved to recommend as under:-

“The rates of non-BOQ items as per details given in the proposal be compared with agencies like NICSI, GeM and other similar organization and if the rates quoted by vendor M/s Aurionpro Solutions Ltd. are lower than to go with the vendor M/s Aurionpro Solutions Ltd. for the work of shifting of Data Centre / Server room from existing IT wing of the High Court to CRR section (Administrative Building), in order to maintain uniformity of Data Centre while installation of Information technology components.

The work of items under BOQ items/ tender items be carried out by the vendor M/s Aurionpro Solutions Ltd. as per details given below:-



⑨

XV-OR-15

Part B (TENDER BOQ ITEMS)								
Sr. No	LO A Sr. No.	Description of Work / Item(s)	No. of Qty	Unit s	Rate(Exc / GST)	Rate (Incl GST)	Amount	Amount (Incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.00	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.3 4	False Flooring	61.3	Sqm	7,344.00	8,665.92	450,187.20	531,220.90
4	E.3 6	All other Components for development of CR Infrastructure	1	Lot	163,200.00	192,576.00	163,200.00	192,576.00
5	E.3 8	Installation, Commissioning, Documentation, Integration, all allied labour work etc.	1	Lot	204,000.00	240,720.00	204,000.00	240,720.00
Grand Total in Rupees							9,87,768.00	11,65,566.24

In this regard, the necessary communication be made to the vendor M/s Aurionpro Solutions Ltd."

Therefore, may if approved:-

1. Approve the minutes and recommendations of the I.T. and e-Courts Committee meeting dated: **05th October, 2023.**
2. Permit to take up the matter for comparison of rates of non-BOQ items as per details given in the proposal with agencies like NICSI, GeM and other similar organization and if the rates quoted by

vendor M/s Aurionpro Solutions Ltd. are lower than to go with the vendor M/s Aurionpro Solutions Ltd. for the work of shifting of Data Centre / Server room from existing IT wing of the High Court to CRR section (Administrative Building), in order to maintain uniformity of Data Centre while installation of Information technology components.

3. Permit to communicate the vendor M/s Aurionpro Solutions Ltd. to carry out the work for server room as per details given below:-

Part B (TENDER BOQ ITEMS)								
Sr. No	LO A Sr. No.	Description of Work / Item(s)	No. of Qty	Units	Rate(Exc I GST)	Rate(Incl GST)	Amount	Amount (incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.00	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.3 4	False Flooring	61. 3	Sqm	7,344.00	8,665.92	450,187.20	531,220.90
4	E.3 6	All other Components for development of CR Infrastructure	1	Lot	163,200.00	192,576.00	163,200.00	192,576.00
5	E.3 8	Installation, Commissioning, Documentation, Integration, all allied labour work etc.	1	Lot	204,000.00	240,720.00	204,000.00	240,720.00
Grand Total in Rupees							9,87,768.00	11,65,566.24

(11)

XV-OR-15

Sub' - Regarding Shifting of data center / Server Room from existing IT Wing of the High Court to CRR Section (Administrative Building)

OR

4. Pass any other order as Hon'ble deem appropriate.

[Signature]
20/10/2013
(F.H. QAZI)
SPSA(SA)

OSD (ACCOUNTS)

① से ठीक अंशदायक
[Signature]
25.10.23

Hon'ble Sir, Submitted for kind orders
[Signature]
28/10/2013

REGISTRAR GENERAL

[Signature]
28/10/23

HON'BLE CHIEF JUSTICE



HIGH COURT OF MADHYA PRADESH

PRINCIPAL SEAT – JABALPUR

No. Reg(IT)(SA)/2023/1405

Jabalpur, Dated:-01-11-2023

:: MEMO::

To,

The Director,
M/s Aurionpro Solutions Limited, Synergia,
IT Park, Plot No. R-270, Rebale-MIDC
Road, T.T.C. Industrial Area, Rabale,
Navi Mumbai-400701, Maharashtra, India-400701

Sub: Regarding to carry out the work of shifting of Data Centre / Server room from existing IT wing of the High Court to CRR section (Administrative Building).

Ref:- Contract dated: 28.01.2022 and letter no. ASL/HC/2023/09/11-1, dated: 11.09.2023.

Under the subject cited and with reference to above, as directed, it is to inform you to carry out the work at server room as per details given below:-

Part B (TENDER BOQ ITEMS)								
Sr. No.	LOA Sr. No.	Description of Work / Item(s)	No. of Qty	Units	Rate(Excl GST)	Rate(Incl GST)	Amount	Amount (incl GST)
1	D.2	FRS Terminals	4	Sets	36,720.00	43,329.60	146,880.00	173,318.40
2	D.6	EM Locks	4	Sets	5,875.20	6,932.74	23,500.80	27,730.94
3	E.34	False Flooring	61.3	Sqm	7,344.00	8,665.92	450,187.20	531,220.90
4	E.36	All other Components for development of CR Infrastructure	1	Lot	163,200.00	192,576.00	163,200.00	192,576.00

e-mail:-regithcjb@mp.gov.in

Ph:-0761-2623358



HIGH COURT OF MADHYA PRADESH
PRINCIPAL SEAT – JABALPUR

No. Reg(IT)(SA)/2023/

Jabalpur, Dated:-.....

5	E.38	Installation, Commissioning Documentation, Integration, all allied labour work etc.	1	Lot	204,000.0 0	240,720.0 0	204,000.00	240,720.00
Grand Total in Rupees							9,87,768.0 0	11,65,566.2 4

Therefore, process the matter and submit the compliance report to the Registry of the High Court.


 REGISTRAR GENERAL

PART A (Tender NON BOQ Items)

Sr. No.	LO A Sr. No.	Description of Work / Item(s)	No. of Qty	Units	Rate(Excl GST)	Rate(Incl GST)	Amount	Amount(Incl GST)	Make	Remarks	GEM Portal Price	LINK
A		Data Centre Set-up at High Court Campus, Jabalpur (incl but not limited to Supply, installation, testing, commissioning, integration & SAT (incl necessary electrical, civil, mechanical & structural works)).										
1		Supply , Installation , Testing & Comissioning of PVC XLPE FRLS Cable 3C x 10 Sq.mm , Cu. Arm.	350	Mtr	1,140.00	1,346.20	3,99,000.00	4,70,820.00	KEI , HAVELLS , POLYCAB	FROM UPS 1&2 - SERVER RACK	1,395.00	https://mkp.gem.gov.in/pvc-copper-cable-heavy-duty-type-c-pvc/polycab-3-core-x-10-0-sq-mm/p-5116877-33900749184-cat.html#variant_id=5116877-33900749184
2		Supply , Installation , Testing & Comissioning of PVC XLPE FRLS Cable 4C x 10 Sq.mm , Cu. Arm.	200	Mtr	1,500.00	1,770.00	3,00,000.00	3,54,000.00	KEI , HAVELLS , POLYCAB	FROM MAIN LT PANEL - 8 TON AC , FROM MAIN LT PANEL - MCB DB	Not found in GEM portal	
3		Supply , Installation , Testing & Comissioning of PVC XLPE FRLS Cable 4C x 16 Sq.mm , Cu. Arm.	200	Mtr	1,980.00	2,336.40	3,96,000.00	4,67,280.00	KEI , HAVELLS , POLYCAB	FROM MAIN LT PANEL - SMART RACK AC	Not found in GEM portal	
4		Supply , Installation , Testing & Comissioning of PVC XLPE FRLS Cable 4C x 25 Sq.mm , Cu. Arm.	100	Mtr	2,940.00	3,469.20	2,94,000.00	3,46,920.00	KEI , HAVELLS , POLYCAB	FROM MAIN LT PANEL - UPS 1 & 2	2,400.00	https://mkp.gem.gov.in/pvc-copper-cable-heavy-duty-type-c-pvc/4-core-x-25-0-sq-mm-type/p-5116877-5805968792-cat.html#variant_id=5116877-5805968792
5		Supply , Installation of Brass Glands Double Compression with Required Copper Lugs for 3C x 10 Sq.mm & 4C x 10 Sq.mm , Cu.Arm Cable	30	Each	850.00	1,003.00	25,500.00	30,090.00			Not found in GEM portal	
6		Supply , Installation of Brass Glands Double Compression with Required Copper Lugs for 4C x 16 Sq.mm & 4C x 25 Sq.mm , Cu.Arm Cable	20	Each	1,400.00	1,652.00	28,000.00	33,040.00			Not found in GEM portal	
7		PVC FRLS CONDUIT PIPE 25 MM Dia. - HMS , with bend and accessories	300	Mtr	200	236	60,000.00	70,800.00			Not found in GEM portal	
8		Supply , Installation , Testing and Comissioning of GI Perforated Cable Tray 150 MM x 50MM x 1.6MM with Accessories for Installation .	50	Mtr	1,980.00	2,336.40	99,000.00	1,16,820.00		For Laying of NW data Cable	2000	https://mkp.gem.gov.in/electrical-system-and-lighting-and-components-and-accessories-and-supplies-electrical-wire-management-devices-and-accessories-and-supplies-wire-raceways-conduit-and-busways-cable-tray-systems-and-cable-ladder-systems-overhead-power-cable-tray-/search/?q=cable%20tray%20150mm&page=3&_xhr=1
9		Supply , Installation , Testing and Comissioning of GI Perforated Cable Tray 300 MM x 50MM x 1.6MM with Accessories for Installation .	50	Mtr	2,500.00	2,950.00	1,25,000.00	1,47,500.00		For Laying of Power Cable	2500	https://mkp.gem.gov.in/electrical-system-and-lighting-and-components-and-accessories-and-supplies-electrical-wire-management-devices-and-accessories-and-supplies-wire-raceways-conduit-and-busways-cable-tray-systems-and-cable-ladder-systems-overhead-power-cable-tray-/search/?q=cable%20tray%20150mm&page=3&_xhr=1
10		Supply , Installation , Testing and Comissioning of Copper Strip 25 MM x 5 MM with Required S/S Nut Bolt & Accessories .	50	Mtr	3,200.00	3,776.00	1,60,000.00	1,88,800.00		FOR GRID FORMATION FOR DATA RACK INCLOSURE EARTHING	5000	https://mkp.gem.gov.in/electrical-system-and-lighting-and-components-and-accessories-and-supplies-electrical-wire-management-devices-and-accessories-and-supplies-wire-raceways-conduit-and-busways-cable-tray-systems-and-cable-ladder-systems-overhead-power-cable-tray-/search/?q=cable%20tray%20150mm&page=3&_xhr=1
11		Supply , Installation , Testing and Comissioning of FRLS PVC Flexible Copper Wire 1C x 70 Sq.mmm , Multistranded with Heavy Duty Copper Lugs , Rubber Sleeve , S/S Nut & Bolt .	50	Mtr	2,580.00	3,044.40	1,29,000.00	1,52,220.00		FOR TERMIMNATION OF NEUTRAL LINK & EARTHING LINK	not found in GEM portal	
12		Vertical Zero U Rack Mount PDU: PDU , 1 Phase, 32Amps, IEC C13 x 36 Sockets and IEC C19 x 6 Sockets with 32Amps MCB, 6 Sq.mm x 3 Core & 3 mtr Long Cable Length with 32Amps Industrial Plug Top	16	Qty	22,000.00	25,960.00	3,52,000.00	4,15,360.00		08 Smart Rack PDU	4,00,000.00	https://mkp.gem.gov.in/data-centre-rack-transfer-switch/rack-transfer-switch/p-5116877-19471166845-cat.html#variant_id=5116877-19471166845
13		Supply , Installation , Testing and Comissioning of 32A (P+N+E) Female Socket for UPS .	12	Qty	2,940.00	3,469.20	35,280.00	41,630.40		For power supply of Racks 3 hitachi racks + 3 spare	not found in GEM portal	
14		Shifting of Data Racks , AC, Storage Racks with Lifting , Shifting , Unloading , Placement in New Data Center Room .	1	Lot	2,50,000.00	2,95,000.00	2,50,000.00	2,95,000.00			not found in GEM portal	
Grand Total							26,52,780.00	31,30,280.40				



Home > Information Technology Broadcasting and Telecommunications > Data Voice or Multimedia Network Equipment or Platforms and Accessories > network service equipment >

Back

Data Centre Rack Transfer Switch (Q3 Category)

vertiv Data Centre rack Transfer Switch, Transfer time between inlets,ms 4-6

vertiv^R
(VA1G9200)

₹ 400,000.00 38% OFF



Trends

Product Details

Price For :	1 pieces
MRP/Unit:	₹ 650,000.00
Offer Price/Unit:	₹ 400,000.00
Availability:	4 In Stock
Min. Qty. Per Consignee:	1
Product id:	5116877-19471166845
Country Of Origin:	United States of America

Seller Details

Sold by:	Resellers
OEM verified Reseller	✓
OEM verified catalogue	✓





GeM
Government
e Marketplace

75
Azadi Ka
Amrit Mahotsav

Forward Auction ▾ Bids ▾ Signup ▾

☰ BROWSE

Cable tray Systems and ▾



Cable Tray Systems And Cable Ladder Systems (Overhead Power Cable Tray) (Q3 Category)



Back

Search : Cable Tray 150mm X



Showing 25 - 36 products of 71 products for **cable tray 150mm** in Cable tray Systems and Cable ladder systems (Overhead power Cable tray)

Sort by : Price:Low to High ▾



GLOBAL POWER
INDUSTRIES GLOBAL...


Seller:OEM

3.0 - 3.49 ★

Brand: GLOBAL POWER
INDUSTRIES--GLOBAL POWER
INDUSTRIES
Min. Qty. Per Consignee: 10

₹ 1,690.00
₹ 3,000.00

44% OFF



DNV INDUSTRIAL SYSTEMS
PVT LTD DNV ...

Seller:OEM

4.5 - 5.0 ★ VA

Brand: DNV INDUSTRIAL SYSTEMS
PVT LTD--DNV INDUSTRIAL
SYSTEMS PRIVATE LIMITED
Min. Qty. Per Consignee: 100

₹ 1,725.00
₹ 1,950.00

12% OFF



GLOBAL POWER
INDUSTRIES GLOBAL...


Seller:OEM

3.0 - 3.49 ★

Brand: GLOBAL POWER
INDUSTRIES--GLOBAL POWER
INDUSTRIES
Min. Qty. Per Consignee: 10

₹ 1,749.00
₹ 2,100.00

17% OFF



SUPER 40 No 60 Yes

Seller:Resellers

4.0 - 4.49 ★

Brand: SUPER
Min. Qty. Per Consignee: 12

₹ 1,750.00
₹ 1,950.00

10% OFF



GeM
Government
e Marketplace

75
Azadi Ka
Amrit Mahotsav

☰ BROWSE

PVC Copper Cable (Heavy ▾



Back

Home > Power Generation and Distribution Machinery and Accessories > Electrical wire and cable and harness > electrical cable and accessories >

PVC Copper Cable (Heavy Duty), Type C PVC Compound, Category C1 - FR As Per IS 1554 (Part 1) (Q3 Category)

POLYCAB 3 Core x 10.0 Sq.mm, Type: C, PVC Copper Cable (Heavy Duty)

POLYCAB[®]
(10 SQM 3 CORE COPPER CABLE)



₹ 1,395.00 10% OFF

📈 Trends

Product Details

Price For:	1 meter
MRP/Unit:	₹ 1,550.00
Offer Price/Unit:	₹ 1,395.00
Availability:	🟢 25000 In Stock
Min. Qty. Per Consignee:	100
Product id:	5116877-33900749184
Country Of Origin:	India
Local Content (MII):	100%

*Please Note: Local Content value is as declared by reseller since OEM is not registered on GeM



Product Compare

Product History 2





GeM
Government
e Marketplace



Back

TEMPSENS 4 Core x 25.0 Sq.mm, Type: C, PVC Copper Cable (Heavy Duty)

TEMPSENS^R
(TEM4CX25MM)

₹ 2,400.00 17% OFF

📈 Trends



Product Details

Price For:	1 meter
MRP/Unit:	₹ 2,900.00
Offer Price/Unit:	₹ 2,400.00
Availability:	🟢 10000 In Stock
Min. Qty. Per Consignee:	100
Product id:	5116877-5805968792
Country Of Origin:	India
Local Content (MII):	100%

*Please Note: Local Content value is as declared by reseller since OEM is not registered on GeM

